Project: AGOR 28	Contract No.: N00014- 12-C-0305	Shipyard: Dakota Creek Industries	
Prepared by:	Date:	Program Officer:	
Paul D. Bueren	26 February 2015	Robert (Tim) Schnoor	
Scripps Institution of	-	Office of Naval Research	
Oceanography (SIO)		875 Randolph St	
297 Rosecrans St.		ONR 321	
San Diego, CA 98106		Arlington, VA 22203-1995	
Distribution Statement A : A distribution unlimited.	pproved for public release;	Report No. A002.073	

1. Meetings:

- i. Participated in weekly conference calls.
- 2. The following Shipyard Question Submittals were reviewed and commented on:

No questions this reporting period.

3. Logistics:

- i. Continuing to review Vendor Recommended Spares (VRS).
- ii. Continuing to review Technical Manuals and Supplemental Information.
- iii. Continuing to work on initial outfitting lists for Sally Ride.
- iv. Working on NS5 Hierarchy

4. Operator Concerns:

- Tuff-Mass MLV and Acoustic Tiles Issue(s) remains open. Nothing new to report.
- Main Deck Vent Closures Issue remains open. New drawing/proposal from DCI/GPA is forthcoming.
- Reach Rods DCI is not planning on installing reach rods to the two 10-inch sea valves located
 at the starboard sea chest. DCI is claiming that these valves are for emergency use only and will
 be normally closed. For this reason, reach rods have only been fitted to the two 10-inch sea
 valves located at the port sea chest. They are asking for reg body approval of this plan. The
 operators strongly disagree with DCI's justification for this action.
- Emergency Generator Room HiFog- Issue remains open. A shunt-tip at the 480-vac volt switchboards emergency bus-tie could mitigate some of the safety issue with activation of the HiFog system for this space.
- Load Shedding Awaiting verification that the necessary cables and shut trips have been installed.
- SSHD Controls Waiting to see how this issue is addressed by Markey/Systems Interface. A CTD LARS/SSHD Handling selector switch has not been installed in the Aft Control Station as yet.
- Main Crane Towing & Coring Crutch The crutch assembly being provided by Allied Systems needs to be demonstrated to prove that it can be used in a safe and practical way.
- Side & CTD Handling Systems Static load tests performed to ABS satisfaction. Test wire loaded
 on to each drum. Interference issues with the Main Crane have been reduced but not entirely
 eliminated. Currently, to provide the necessary clearance between the aft winch and the SSHD,
 the cranes extension boom must be extended 19-inches. The yard has yet to demonstrate that
 the aft winch wire can be reeved to the CTDHD and that the fwd winch wire can be reeved to the
 SSHD as required.

maintaining the data needed, and c including suggestions for reducing	lection of information is estimated to ompleting and reviewing the collect this burden, to Washington Headqu uld be aware that notwithstanding an DMB control number.	ion of information. Send comment arters Services, Directorate for Inf	s regarding this burden estimate formation Operations and Reports	or any other aspect of the s, 1215 Jefferson Davis	his collection of information, Highway, Suite 1204, Arlington	
1. REPORT DATE 26 FEB 2015		2. REPORT TYPE		3. DATES COVE 00-00-2015	ERED 5 to 00-00-2015	
4. TITLE AND SUBTITLE				5a. CONTRACT	NUMBER	
AGOR 28			5b. GRANT NUMBER			
				5c. PROGRAM ELEMENT NUMBER		
6. AUTHOR(S)				5d. PROJECT NU	JMBER	
				5e. TASK NUMBER		
				5f. WORK UNIT NUMBER		
	ZATION NAME(S) AND AE of Oceanography (S	` /	ıs St.,,San	8. PERFORMING REPORT NUMB	G ORGANIZATION ER	
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)				10. SPONSOR/MONITOR'S ACRONYM(S)		
				11. SPONSOR/M NUMBER(S)	IONITOR'S REPORT	
12. DISTRIBUTION/AVAII Approved for publ	ABILITY STATEMENT ic release; distributi	ion unlimited				
13. SUPPLEMENTARY NO	TES					
14. ABSTRACT						
15. SUBJECT TERMS						
16. SECURITY CLASSIFICATION OF:			17. LIMITATION OF ABSTRACT	18. NUMBER OF PAGES	19a. NAME OF RESPONSIBLE PERSON	
a. REPORT unclassified	b. ABSTRACT unclassified	c. THIS PAGE unclassified	Same as Report (SAR)	6	ALLO CHOLDER I ENGON	

Report Documentation Page

Form Approved OMB No. 0704-0188

5. Sally Ride Progress:

• Sally Ride Electrical – Cable is being feed to several of Siemen's IO and Machinery Control cabinets throughout the vessel in preparation for termination.

Port Storeroom Siemens Equipment







 Pilot House – Electrical and joiner work is ongoing, however carpenters are waiting for HVAC to finish before Norac panels can be installed.





Aft Bosun Storeroom – Bulkheads and overheads painted.





 Steering Gear – The port side hydraulic piping has been flushed and a sample has been taken for analysis. The starboard side flush will begin this afternoon. ABS will witness hydro testing tomorrow. Bulkheads and overheads in this space have been painted.



• Traction Winch – The various component parts that were removed prior to landing the equipment have been reinstalled. Machinists are drilling the foundations.





6. Call-outs:

No call-outs for Ride this reporting period.

7. The following DRL's were reviewed and commented on:

1st App Hull No	DRL No	Document Title	Occur No/Rev No
AGOR27	A007	STD Report - PURCHASE ORDERS (PO) (721094 SIEMENS)(R/ASR)	1945/0
AGOR27	800A	STD Report - MASTER EQUIPMENT LIST (MEL) (MEL AUGUST 2014 Updated) (R/ASR)	4/1
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (DCI/USCG - AGOR 27 & 28 Emergency Shutdown Procedures)(R/ASR)	154/1
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (Point Eight Power/ABS - IP Rating)(R/ASR)	156/0
AGOR27	A024	STD Report - REGULATORY BODY CORRESPONDENCE (DCI/USCG 1165083 plan review)(R/ASR)	157/0
AGOR27	A027- 39	DWG Report - RESILIENT MOUNTED EQUIPMENT SYSTEM REPORT (Resilient Mounted Equipment System Report)	1/1
AGOR27	A031- 03	STD Report - TEST PROCEDURES (541-001-3 Fuel Oil Service & Purification System Operational Test)(R/ASR)	217/0
AGOR27	A031- 03	STD Report - TEST PROCEDURES (573-002-2 CTD SSHD Hydrographic Winches Static SWL Demonstration) (R/ASR)	223/0
AGOR27	A031- 03	STD Report - TEST PROCEDURES (555-002-3 Portable Fire Extinguishing Equipment Rev-)(R/ASR)	225/0
AGOR27	A031- 04	STD Report - TEST REPORT (100-003-2 Tightness Testing Hull Report)(R/ASR)	104/0
AGOR27	A031- 04	STD Report - TEST REPORT (65411-843-02-58 AGOR 27 Stability Test Report) (R/ASR)	106/0
AGOR27	A031- 04	STD Report - TEST REPORT (320-001-2 MCCS Design Verification Test Report)(R/ASR)	108/0
AGOR27	A059	STD Report - STUDENT GUIDES (DI-059 (Student Guide) for Hundested) (DARC REV)	20/0
AGOR27	A059	STD Report - STUDENT GUIDES (#15 DI-059 (Student Guides) for Allied Systems Main Crane)(R/ASR)	27/0

AGOR28	STD Report - PURCHASE ORDER (PO) INDEX (AGOR II PO Index 1 16 15)	62/0